

HANDING OVER / TAKING OVER CERTIFICATE

1	Name of the Project	:	NLC TAMILNADU POWER LIMITED,(2X500MW) TUTICORIN THERMAL POWER PROJECT TUTICORIN- 628004
2	Name of the package	:	Inter Plant Communication Package (TB5)
3	Name of the Contractor	:	M/s V LINK SYSTEMS P LTD CHETPET,CHENNAI-600031
4	LOA No.	:	CO CONTS/0048/NTPL/TTPP/TB5/ 2010 Dt 27.09.2011
5	Contract Agreement No.	:	053453/CO/CONTS/0048P/NTPL/TTPP/TB5/2010 DT.27.02.2012
6	Period of completion of the contract as per schedule	:	15 Months from the date of LOA.
7	System Description	:	This package consists of 1. Telephone systems(Digital EPABX) 2. Loud speaker talk back System(LSTB) 3. General announcement system(GAS) 4. Public address audio conference equipments(PAS) 5. GPS Based Central Time Systems(GPS CLOCK) 6. Spares 7. Tools and tackles
8	Equipment location	:	NTPL TUTICORIN- 628004
9	Initial Operation	:	Completed On 25.07.2015
10	Trial Operation	:	From 03.09.2015 to 03.10.2015
11	Provisional Take over	:	On 30.12.15
12	Performance Guarantee Acceptance Test	:	Period from 07.01.2016 to 21.01.2016
13	Training	:	On 22.02.2016 & 23.02.2016
14	Final Drawings	:	Submitted On 14.03.2016
15	Performance of the equipment	:	Satisfactory
16	Date of taking over	:	11.04.2016
17	Finalisation Value	:	Rs24024297.60

S. Anand
M/s V LINKSYSTEMS P LTD,
(S. ANAND)



DGM (Elec.) / NTPL
TUTICORIN - 4.

[Signature] (K. THIRU AGARAJAN)
[Signature] (D. SHANMUGANATHAN)
[Signature] (K. C. RAGHUNATHAN)
M/s NTPL